

PLEASE COMPLETE THIS DOCUMENT IN FULL AND HAND IT TO YOUR DISTRIBUTOR, SALES AGENT AND OR DC REBEL WITH THE INSTALL OF ANY DC REBEL SUPPLIED PRODUCTS TO ENSURE SAFETY AND ELECTRICAL CHECKS ON EQUIPMENT PRIOR TO ANY INSTALLATION COMMISSIONING IS ON REQUESTED STANDARD PROTOCOL AS DETAILED BELOW

(CoC) NO.	Test Report for DB/supply: _____ Test Report number ____ of ____ total reports	Date of issue:
----------------	--	----------------------

THIS DOCUMENT WILL SERVE AS A DC COC IN ACCORDANCE TO SANS 10142-1-2 AS GUIDELINE TO ENSURE WARRANTY

NOTE 1 In terms of South African legislation, the user or lessor is responsible for the safety of the electrical installation

NOTE 2 This report covers only the part of the installation described in section 3.

NOTE 3 This report covers the circuits for fixed appliances, but does not cover the actual appliances, for example inverters, panels etc.

NOTE 4: This report is the minimum documentation and additional documentation may be required

SECTION 1 – LOCATION (Only required if not provided on Certificate of Compliance)

Physical address:
 Name of building:

SECTION 2 – INSTALLATION

Name and Serial number of Inverter:

Type of SSEG installed:		Total Size of SSEG:		kVA	Number of Phases:
Voltage of Grid supply:	<input type="checkbox"/> 230 V	<input type="checkbox"/> 400 V	<input type="checkbox"/> 525 V	<input type="checkbox"/> Other:..... V	
Output Voltage Of SSEG:	<input type="checkbox"/> 230 V	<input type="checkbox"/> 400 V	<input type="checkbox"/> 525 V	<input type="checkbox"/> Other:..... V	
DC Voltage Rating:	<input type="checkbox"/> 12 V	<input type="checkbox"/> 48 V		<input type="checkbox"/> Other:..... V	
Number of phases:	<input type="checkbox"/> One	<input type="checkbox"/> Two	<input type="checkbox"/> Three		
Phase rotation	<input type="checkbox"/> Clockwise	<input type="checkbox"/> Anticlockwise			
Frequency:	<input type="checkbox"/> 50 Hz	<input type="checkbox"/> Other:.....	<input type="checkbox"/> d.c.		
Point of Control for alternative supply:					
<input type="checkbox"/> Switch disconnector (on-load isolator)	<input type="checkbox"/> Fuse switch	<input type="checkbox"/> Circuit-breaker			
<input type="checkbox"/> Earth leakage circuit-breaker	<input type="checkbox"/> Earth leakage switch disconnector	<input type="checkbox"/> 30 mA	<input type="checkbox"/> Other	<input type="checkbox"/>mA	
Number of poles: [...]	Current rating: [.....]A	Short-circuit/withstand rating: [.....]kA		<input type="checkbox"/> N/A or Not required	
Lightning Risk assessment completed	<input type="checkbox"/> Yes	<input type="checkbox"/> No			
Anti Islanding operation and set correctly?	<input type="checkbox"/> Yes	<input type="checkbox"/> No			
Earth continuity conductors connected to main earth?	<input type="checkbox"/> Yes	<input type="checkbox"/> No			
Electrical installation CoC and Test report attached?	<input type="checkbox"/> Yes	<input type="checkbox"/> No			
Single Line Diagram (schematic drawing) attached	<input type="checkbox"/> Yes	<input type="checkbox"/> No			
Accessible disconnector/ DGSL installed for supplier?	<input type="checkbox"/> Yes	<input type="checkbox"/> No		<input type="checkbox"/> N/A or Not required	

SECTION 3 - DESCRIPTION OF INSTALLATION COVERED BY THIS REPORT (Add additional pages, specification references or drawings, etc., where applicable)

Number of circuits or points	Number of	Safety Devices	Number of and rating:
Number of panels/modules		AC Disconnectors	
Number of panels/modules in series		RCD Protection	
Number of parallel strings		DGSL/ Disconnect device	
Storage units installed		DC Overcurrent devices	
Storage units in parallel		DC Disconnectors	
Storage units in series		Other	
DC Combiner box		Documents (reference/ attachment numbers):	
Other		Single Line diagram number	
Other		Additional documentation	
Other		Additional documentation	

SECTION 4 - INSPECTION AND TESTS (new and existing installations)

Mark as Appropriate		Yes	No	N/A
1	Equipment has been correctly sized and installed in accordance with manufacturer's instructions.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2	Supplier bylaws and requirements adhered to	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3	Disconnecting devices for equipment and safety purposes installed in accordance with the requirements	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4	Labelling as per the requirements laid out in the standards	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Tests		Units	Reading/result	
1	Continuity of bonding (PV panels, conductive frames ETC.)		Compliant	<input type="checkbox"/>
2	Resistance of earth continuity conductor at all points of consumption.		Compliant	<input type="checkbox"/>
3	Open Circuit Voltage of Storage System	V		
4	Charging voltage of storage system			
5	Neutral loop impedance test: at main or local switch to SSEG	Ω		
6	Prospective short-circuit current at main or local switch (PSCC) to SSEG	kA	__ kA	<input type="checkbox"/> Calculated <input type="checkbox"/> Measured
7	Elevated voltage between incoming neutral and external earth (ground)	V		
8	Insulation resistance of AC conductors	MΩ		
9	Insulation resistance of DC conductors			
10	Voltage at distribution board (alternative supply) with no load for each phase to neutral	V	R	Y 3
11	Voltage at distribution board (alternative supply) with load (as calculated for full load) for each phase to neutral	V	R	Y 3
12	Open Circuit voltage of PV strings	V		
13	On-Load voltage of PV Strings	-		
14	Prospective short-circuit current (PSCC) of Battery banks <input type="checkbox"/> Calculated <input type="checkbox"/> Measured <input type="checkbox"/> Supplier/manufacturer	kA		
15	Polarity of DC Cables	-	correct	<input type="checkbox"/>
16	All switching devices, make-and-break circuits	-	correct	<input type="checkbox"/>
17	Grid connect/disconnect requirements are complied with. Does point of source isolation operate as required as per 5.3.4	-	correct	<input type="checkbox"/>

Comments:

Comments on parts of the installation not covered by this report:

SECTION 5 RESPONSIBILITY.

INSPECTION AND TESTS I, being the person responsible for the INSPECTION AND TESTING of the electrical installation, particulars of which are described in section 3 of this form, CERTIFY that the inspection and testing were done in accordance with this part of SANS 10142, that the results obtained and reflected on this report are correct, and indicate compliance

The extent of liability of the signatory is limited to the installation described in section 3 of this form.

Name of registered person:	Registration Certificate No.:
Type of registration: <input type="checkbox"/> Master installation electrician <input type="checkbox"/> Installation electrician <input type="checkbox"/> Single-phase tester	
Signature:	Date: Tel No.: